Programme Chart

Name of work : C/o Construction of New Campus of Indian Institute of Information Technology, Kalyani West Bengal on Engineering, Procurement and Construction (EPC) basis.

Name of agency : M/s. KAMLADITYYA CONSTRUCTION PVT LTD

Date of Commencement: 22.03.2019

Agreement Amount: Rs. 107,17,80,900/-

Programme start date =	11-Oct-21 DURATION (DAYS) 259												Rev	ision Date =	11-10-202	
Programme end date =	27-Jun-22	2														
ID TASK	ACADEMIC (G+4)		BOYS HOSTEL	YS HOSTEL (G+6)		GIRLS HOSTEL (G+3)			GUEST HOUSE (G+2)			COMMON HEAD		
	DUR	START	END	DUR	START	END	DUR	START	END	DUR	START	END	DUR	START	END	
	259	11-Oct-21	27-Jun-22	255	11-Oct-21	23-Jun-22	255	11-Oct-21	23-Jun-22	255	11-Oct-21	23-Jun-22	230	11-Oct-21	29-May-22	
1 1st Fl Slab									15-Aug-21	45	20-Jul-21	3-Sep-21				
2 2nd Fl Slab	35	23-Jun-21	28-Jul-21				30	16-Aug-21	15-Sep-21	45	4-Sep-21	19-Oct-21				
3 3rd Fl Slab	35	29-Jul-21	2-Sep-21	41	20-Jun-21	31-Jul-21	30	16-Sep-21	16-Oct-21							
4 4th Fl Slab	32	3-Sep-21	5-Oct-21	32	1-Aug-21	2-Sep-21	<u> </u>			N.A						
5 5th Fl Slab	N,A			25 3-Sep-21		28-Sep-21		N.A								
6 6th Fl Slab				27	29-Sep-21	26-Oct-21										
7 Terrace Fl Slab	25	6-Oct-21	31-Oct-21	27	27-Oct-21	23-Nov-21	29	17-Oct-21	15-Nov-21	25	20-Oct-21	14-Nov-21				
8 OTHER,MUMPTY,PARAPET	60	1-Nov-21	31-Dec-21	30	24-Nov-21	24-Dec-21	30	24-Nov-21	24-Dec-21	30	24-Nov-21	24-Dec-21				
9 Brick Work	128	25-Aug-21	31-Dec-21	233	25-May-21	13-Jan-22	233	25-May-21	13-Jan-22	233	25-May-21	13-Jan-22				
10 Internal Plaster	113	24-Sep-21	15-Jan-22	188	24-Jul-21	28-Jan-22	188	24-Jul-21	28-Jan-22	188	24-Jul-21	28-Jan-22				
11 WP For Toilet & Terrace	113	1-Oct-21	22-Jan-22	150	7-Sep-21	4-Feb-22	150	7-Sep-21	4-Feb-22	150	7-Sep-21	4-Feb-22				
12 Marble/Granite Work	83	23-Nov-21	14-Feb-22	108	22-Oct-21	7-Feb-22	108	22-Oct-21	7-Feb-22	108	22-Oct-21	7-Feb-22				
13 External Plaster	35	31-Dec-21	4-Feb-22	44	25-Dec-21	7-Feb-22	44	25-Dec-21	7-Feb-22	44	25-Dec-21	7-Feb-22				
14 Door Window work	113	17-Sep-21	8-Jan-22	156	18-Aug-21	21-Jan-22	156	18-Aug-21	21-Jan-22	156	18-Aug-21	21-Jan-22				
15 Aluminium Work	33	22-Jan-22	24-Feb-22	93	16-Nov-21	17-Feb-22	93	16-Nov-21	17-Feb-22	93	16-Nov-21	17-Feb-22				
16 Glass Work	33	29-Jan-22	3-Mar-22	93	23-Nov-21	24-Feb-22	93	23-Nov-21	24-Feb-22	93	23-Nov-21	24-Feb-22				
17 Structural Steel & Stainless steel Work	33	15-Jan-22	17-Feb-22	71	1-Dec-21	10-Feb-22	71	1-Dec-21	10-Feb-22	71	1-Dec-21	10-Feb-22				
18 Plumbing work	123	9-Sep-21	10-Jan-22	168	8-Aug-21	23-Jan-22	168	8-Aug-21	23-Jan-22	168	8-Aug-21	23-Jan-22				
19 Flooring	98	23-Nov-21	1-Mar-22	143	22-Oct-21	14-Mar-22	143	22-Oct-21	14-Mar-22	143	22-Oct-21	14-Mar-22				
20 False Ceiling	68	22-Jan-22	31-Mar-22	75	13-Jan-22	29-Mar-22	75	13-Jan-22	29-Mar-22	75	13-Jan-22	29-Mar-22				
21 Water Supply	106	21-Sep-21	5-Jan-22	133	7-Sep-21	18-Jan-22	133	7-Sep-21	18-Jan-22	133	7-Sep-21	18-Jan-22				
22 Wall tiling / Cladding	101	30-Nov-21	11-Mar-22	148	27-Oct-21	24-Mar-22	148	27-Oct-21	24-Mar-22	148	27-Oct-21	24-Mar-22				
23 Sanitary Installations	30	24-Feb-22	26-Mar-22	30	9-Mar-22	8-Apr-22	30	9-Mar-22	8-Apr-22	30	9-Mar-22	8-Apr-22				
24 Drainage & sewer line	45	3-Mar-22	17-Apr-22	120	7-Oct-21	4-Feb-22	120	7-Oct-21	4-Feb-22	120	7-Oct-21	4-Feb-22				
25 Electric conduting, wiring, box, sheet, fitting fixture	233	27-Aug-21	17-Apr-22	334	8-Jun-21	8-May-22	334	8-Jun-21	8-May-22	334	8-Jun-21	8-May-22				
26 Passenger lift Installation	60	31-Dec-21	1-Mar-22	60	13-Jan-22	14-Mar-22	60	13-Jan-22	14-Mar-22	60	13-Jan-22	14-Mar-22				
27 HVAC work	135	8-Dec-21	22-Apr-22													
28 Internal Painting	50	21-Feb-22	12-Apr-22	75	21-Nov-21	28-Apr-22	75	21-Nov-21	28-Apr-22	75	21-Nov-21	28-Apr-22				
29 External Painting	30	5-Apr-22	5-May-22	44	24-Jan-22	9-Mar-22	44	24-Jan-22	9-Mar-22	44	24-Jan-22	9-Mar-22				
30 Furniture	30	12-Apr-22	12-May-22	30	8-Apr-22	8-May-22	30	8-Apr-22	8-May-22	30	8-Apr-22	8-May-22				
31 STP													60	1-Nov-21	31-Dec-21	
32 WTP													60	25-Oct-21	24-Dec-21	
33 Electric Substation Civil work													60	5-Oct-21	4-Dec-21	
34 Electrical Substation 11 KW Supply													60	17-Jan-22	18-Mar-22	
35 Pipe Culvert for Service road													60	10-Nov-21	9-Jan-22	
36 Road Work													180	30-Oct-21	28-Apr-22	
37 Snagging & Desnagging	45	13-May-22	27-Jun-22	45	9-May-22	23-Jun-22	45	9-May-22	23-Jun-22	45	9-May-22	23-Jun-22	30	29-Apr-22	29-May-22	
38 Handing Over																

Academic Block:



Boys' Hostel:



Girls' Hostel:



Guest House:

